

Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (95th Release)

April 17, 2013

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of “Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) “(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and stored and treated amount in the Accumulated Water Storing Facility (including underpass area close to the High Temperature Incinerator Building), and other related data, as of April 16, are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)),

and stored and treated amount in the Accumulated Water Storing Facilities (including underpass area close to the High Temperature Incinerator Building), and other related data as of April 23, as shown in Attachment -2.

(2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities (including underpass areas close to the High Temperature Incinerator Building) for 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.



Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Storage and treatment of high level radioactive accumulated water (as of April 16, 2013)

Classification	
	High level radioactive water/Waste
	Treated water (saltwater)
	Treated water (concentrated saltwater)
	Treated water (freshwater)
	Treated water from Multi-nuclide Removal Equipment
	Freshwater

Volume of water to be injected to Reactor (4/10 - 4/16)	Change from last report
① Filtrate water	—
② Treated water (freshwater)	2,580m ³ +38m ³
Cumulative treated water	315,690m ³



Storage volume ^{*1}	Change from last report	Storage capacity ^{*2,3}
Concentrated saltwater receiving tank ⁴	250,889m ³ +1,201m ³	268,800m ³
Freshwater receiving tank	23,295m ³ -194m ³	31,400m ³
Concentrated waste liquid storage tank	5,529m ³ +5m ³	9,500m ³
Treated water storage tank ⁵	1,347m ³ +776m ³	4,400m ³

Storage volume	Change from last report	Storage volume ^{*2}
Waste liquid supply tank	1,063m ³ +568m ³	1,200m ³
SPT(B)	1,791m ³ +739m ³	3,100m ³

	Chloride concentration
Before/After Desalination	400ppm / <1ppm (Sampled on Mar. 19)
Before/After Evaporative Concentration	6,900ppm / 2ppm (Sampled on Dec. 20, 2011)

Place of Sampling	Radioactivity density ^{*6}
Process Main Building	6.4E+04 Bq/cm ³ (Sampled on Mar. 19)
Exit of cesium adsorption apparatus	6.9E+00 Bq/cm ³ (Sampled on Mar. 19)
Exit of decontamination facility	—
High Temperature Incinerator Building	3.5E+04 Bq/cm ³ (Sampled on Mar. 14)
Exit of second cesium adsorption apparatus	6.9E-01 Bq/cm ³ (Sampled on Mar. 14)

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx. 14,100m ³	-200m ³	OP.2,837
Unit 2	Approx. 23,800m ³	+700m ³	OP.3,326
Unit 3	Approx. 20,500m ³	-600m ³	OP.2,622
Unit 4	Approx. 15,600m ³	-200m ³	OP.2,661
Total	Approx. 74,000m ³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (4/10 - 4/16)	Cumulative treated volume	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx. 15,190m ³	+90m ³	OP.4,292	Approx. 5,640m ³ *7	Approx. 618,630m ³ *7	Sludge	597m ³	700m ³ *2
High Temperature Incinerator Building	Approx. 3,730m ³	-150m ³	OP.2,510			Used vessels	504 ^{*8}	
Total	Approx. 18,920m ³							

[Highlights from the previous update (April 9, 2013) to the present status]


- Since April 12, water transfer from Unit 2 to Unit 3 Turbine Building has been under suspension.
- Water transfer from Unit 3 to the High Temperature Incinerator Building is in progress.
- Since November 29, water transfer from Unit 4 has been under suspension.
- 2nd Cesium Adsorption Apparatus is under operation (Availability factor 67.1% (Projected: 65%)).
- Since March 21, Cesium Adsorption Apparatus has been stopped.
- On April 9, water transfer from the underground reservoir ii to the underground reservoir i was conducted.
- From April 6 to April 11, water transfer from the underground reservoir ii to the underground reservoir vi had been conducted.
- From April 12 to April 14, water transfer from the underground reservoir iii to the underground reservoir vi had been conducted.

*1 The figures are just for reference when the water level of Desalination System and Evaporative concentration apparatus are not stable.
 *2 Shows the operational limit.
 *3 The figure is subtracted approx. 3,400m³ since the accumulated water of Unit 5-6 has been stored in the underground reservoir iv in basement already.
 *4 Storage capacity of underground reservoir i, ii, iii and vi (water level limit 80%) are included in the figure. They will be excluded after water transfer from each underground reservoir is completed.
 *5 The treated water from the Multi-nuclide Removal Equipment (under hot test) is stored. Freshwater and concentrated saltwater will be stored depending on the operation status.
 *6 Data of Cs-137 are described above.
 *7 Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus
 Breakdown of the treated amount: Cesium adsorption apparatus (0m³)
 2nd Cesium adsorption apparatus (5,640m³)
 Breakdown of the cumulative treated amount: Cesium adsorption apparatus (179,610m³)
 2nd Cesium adsorption apparatus (439,020m³)
 Cesium adsorption apparatus (424)
 2nd cesium Cesium adsorption apparatus (78)
 Storage container of the Multi-nuclide Removal Equipment (2) and treated column (0)
 *8 Breakdown of the used vessels:

Storage and treatment of high level radioactive accumulated water (April 23, 2013)

Classification	
	High level radioactive water/Waste
	Treated water (saltwater)
	Treated water (concentrated saltwater)
	Treated water (freshwater)
	Treated water from Multi-nuclide Removal Equipment
	Freshwater

Volume of water to be injected to Reactor (4/17 - 4/23)	Change from last report
① Filtrate water	—
② Treated water (freshwater)	2,604m ³ +24m ³
Cumulative treated water	318,294m ³



Storage volume	Change from last report	Storage capacity ^{1,2}
Concentrated saltwater receiving tank	250,955m ³ +66m ³	274,100m ³
Freshwater receiving tank	23,715m ³ +420m ³	31,400m ³
Concentrated waste liquid storage tank	6,429m ³ +900m ³	9,500m ³
Treated water storage tank ³	2,502m ³ +1,155m ³	15,000m ³




Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx. 14,000m ³	-100m ³	OP.3,060
Unit 2	Approx. 22,000m ³	-1,800m ³	(Unit 2 T/B)
Unit 3	Approx. 21,700m ³	+1,200m ³	OP.2,777
Unit 4	Approx. 16,400m ³	+800m ³	(Unit 3 T/B)
Total	Approx. 74,100m ³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (4/17 - 4/23)	Cumulative treated volume	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx. 15,310m ³	+120m ³	OP.4,327	Approx. 5,040m ^{3 14}	Approx. 623,670m ^{3 14}	Sludge	597m ³	700m ^{3 11}
High Temperature Incinerator Building	Approx. 4,450m ³	+720m ³	OP.3,101			Used vessels	508 ⁵	
Total	Approx. 19,760m ³							

[Highlights from the present status (April 16, 2013) to the supposition status]
 - On April 16, water transfer from Unit 2 to Unit 3 Turbin Building was restarted. Water transfer from Unit 2 to the High Temperature Incinerator Building will be restarted.
 - Water transfer from Unit 3 to the High Temperature Incinerator Building will be suspended.
 - Water transfer from Unit 4 will be stopped continuously.
 - Operation of 2nd Cesium Adsorption Apparatus is scheduled: Availability Factor 60% (Projected)
 - Cesium Adsorption Apparatus will be stopped continuously.
 - On April 16, water transfer from the underground reservoir ii to the "concentrated waste liquid storage tank" was started (storage amount of the "concentrated seawater receiving tank" was decreased and the "concentrated waste liquid storage tank" was increased).
 - Water transfer from the underground reservoir i to the "concentrated waste liquid storage tank" and filtrate water tank will be conducted.
 - Storage capacity of the "concentrated seawater receiving tank" and the "treated water storage tank" will be increased by adding tanks.

*1 Shows the operational limit.
 *2 The figure is subtracted approx. 3,400m³ since the accumulated water of Unit 5-6 has been stored in the underground reservoir iv in basement already.
 *3 The treated water from the Multi-nuclide Removal Equipment (under hot test) is stored. Freshwater and concentrated saltwater will be stored depending on the operation status.
 *4 Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus
 Breakdown of the treated amount: Cesium adsorption apparatus (0m³)
 2nd Cesium adsorption apparatus (5,040m³)
 Breakdown of the cumulative treated amount: Cesium adsorption apparatus (179,610m³)
 2nd Cesium adsorption apparatus (444,060m³)
 *5 Breakdown of the used vessels: Cesium adsorption apparatus (424)
 2nd cesium Cesium adsorption apparatus (78)
 Storage container of the Multi-nuclide Removal Equipment (6) and treated column (0)

Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B



- Note
- The treated water volume is assumed to be 780m³/d (Subject to change depending on the level of water accumulated in T/B).
 - The accumulated water level in T/B is a simulation result in consideration of fluctuation of water level such as recent rainfall, inflow of groundwater, and etc.
 - The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding area of Fukushima Daiichi Nuclear Power Station (August-October in the past 3 years).

